



Block A – Stilt roof level / 1st floor slab level slab concrete has been completed. First Floor roof slab level CONCRETE works in progress.

Block B – B2 ROOF SLAB LEVEL / north side slab CONCRETE has been completed and central area concrete works in progress.

Block D / Club house – final part excavation works in the raft level and raft pcc & water proofing works in progress.



Block A – B2 roof SLAB entire slab concrete works has been completed B1 roof slab / stilt floor slab concrete WORKS HAS BEEN completed Stilt roof level / 1st floor slab level slab concrete has been completed
First Floor roof slab level – column concrete and slab Shuttering completed & CONCRETE works in progress



Block A – substructure works are completed and Stilt roof level / 1st floor slab concrete has been completed.
2nd floor slab CONCRETE SOUTH , east & west SIDE COMPLETED AND north side works in progress/ 3rd floor slab column wip



B2 ROOF SLAB LEVEL / lower basement – columns & Retaining wall works are completed . north side slab completed.
central side slab shuttering , reinforcement & CONCRETE works IN PROGRESS.



B1 ROOF SLAB LEVEL / upper basement area - north side columns and retaining wall works IN PROGRESS.



Block D / Club house – final part excavation works and raft-level pcc and waterproofing works in progress.