



Block a – B2 roof slab entire slab concrete works has been completed on 10.10.25 . B1 roof slab / stilt floor slab concrete works has been completed on 15.11.25 stilt roof level/1st floor slab level column completed and slab concrete at east side podium landscape sunken area & units wip.





Block a – substructure works are completed and stilt roof level / 1st floor slab level column completed and slab shuttering, reinforcement and slab concrete works in progress.





Block A - stilt roof slab level shuttering, reinforcement & concrete work and first floor roof level columns works commenced.





Block B – excavation,raft's pcc, water proofing & raft reinforcement works completed. All lift pit & raft rcc at east & north side completed. Till B1 level retaining wall water proofing, raft above soil filling and pcc wip. Tower crane erected in lift pit and east side slab shuttering works has been commenced.





Block B – raft water proofing and reinforcement works has been completed. South side final pour raft concrete works in progress.  
North and east side columns & retaining wall completed.





Block b – southwest side raft concrete final pour commenced on 29.11.2025 at 00:30 hrs, with 636 cum completed by 30.11.2025 at 21:40 hrs (at ~14 cum/hr pouring rate). Due to rain, further concreting was halted; resumption is planned for 01.12.2025 under favorable weather conditions.





Club house – all tension pile works completed on 18.11.25 and excavation works at the raft level in progress.





The continuous heavy rain has halted all site activities on 1.12.25. Dewatering & infrastructure restoration works are being carried out as safety precautions due to deep depression warnings. Over the past two days, work has been disrupted during rainy periods due to cyclone's (ditwah) effect.