



Block a – B2 roof SLAB entire slab concrete works has been completed on 10.10.25 .

B1 roof slab / stilt floor slab concrete completed at south side . B1 roof slab level - Columns and retaining wall completed shuttering & reinforcement works in progress on north side . South west side – Stilt roof level / 1st floor slab level column works in progress.



Block a - B1 roof slab level slab shuttering & reinforcement works progress on
north west & east side



Block a - B1 roof slab / stilt floor slab shuttering works & retaining wall water proofing at north west side.



Block a - B1 roof slab / stilt floor slab shuttering and reinforcement works at north west side.



Block a - B1 roof slab level slab concrete completed at south side and slab shuttering & reinforcement works in progress on NORTH side. Columns including flair columns works in progress.



Block B – b2 roof slab level columns and retaining wall works at EAST and north side completed
EXCAVATION AND RAFT-rCC WORKS in progress AT WEST SIDE



Block B – East side raft works completed and west side wip. Lift pit pCC, Water proofing and west side excavation works AREA



Club house area TENSION piling works